

PRM/KA/RERA/1251/446/PR/171016/000420

# CONSTRUCTION UPDATE

## SEPTEMBER 2022

**HANDING OVER FOR FITOUTS INITIATED**



TOWER F	East	West	South	North
External Plaster	Completed			
EXTERNAL PAINTING				
Texture	Completed			
Paint	Completed			
External Driveway Water Proofing	Completed			





## COMPLETED WORK

Internal Plaster	Common Staircase Granite Work
Screed Floor For Tiling Work	Common Area Lobby Texture Paint Work
Ceiling Paint Putty Work	Passenger & Service Lift Cladding Work
Fire Line Work	Fire Pump Room Work
GF to 28th Floor Gypsum Boxing Work	MS Railing Fire Staircase Work
Lift lobby flooring	Cable tray fixing at Electrical shaft
STP pump room work completed	FTTH /MDTV/CCTV connectivity work at communication shaft





## APARTMENT UPDATE

AREA	GYPSUM	INTERNAL CEMENT PLASTER	INTERNAL PLUMBING	PLUMBING SHAFT
Living , Dining & Foyer	Completed	NA	NA	NA
Balcony	NA	Completed	Completed	Completed
Kitchen	NA	Completed	Completed	NA
Utility	NA	Completed	Completed	Completed
Bathrooms	NA	Completed	Completed	Completed



Activity	APARTMENT INTERNAL WORKS					
	Living /Dining and Foyer	Bedrooms	Balcony	Kitchen	Utility	Bathrooms
Conduit + switch box	105 flats completed	105 flats completed	105 flats completed	105 flats completed	105 flats completed	75 flats completed
Electrical wiring	55 flats completed					
Tiling work	100 flats completed					
Wooden door frame	62 flats completed		NA	NA	61 flats completed	62 flats completed
Wooden door Shutters	53 flats completed		NA	NA	53 flats completed	53 flats completed
UPVC frame	91 flats completed	91 flats completed	91 flats completed	60 flats completed	NA	60 flats completed











**THANK YOU**